18.1 HOT WORK PERMIT CHECKLIST

HELSINGBORGS HAMN
PORT OF HELSINGBORG

Work method: Welding ☐ Angle grinding ☐ Cutting ☐ Soldering ☐ Hot air ☐ Asphalt mix ☐

Other:

Description of the planned work:

Workplace:

Permit is valid from date / time: until date / time:

1 ☐ The permit issuer is appointed.

2 ☐ The person who will carry out the work is qualified to perform Hot Work

Name(s) of fire-wathcher(s):

☐ Fire-watch not needed Fire-watch: ☐ 1 Hour ☐ Different longer time:

3 ☐ A permit for working in areas that contain/have contained a flammable product must be obtained from the person appointed superintendent for the handling of such products.

☐ Not Applicable

4 ☐ The workplace is tidy and if necessary wetted down.

5 ☐ Combustible material in and near the workplace is removed, protected by covering and/or screened off.

6 ☐ There are heat-conducting constructions and concealed combustible structural elements, and these are protected and accessible for immediately extinguishing fire.

☐ Not Applicable

7 ☐ Gaps, holes, penetrations and other openings in and near the workplace are sealed or checked and protected.

8 ☐ Approved, working and sufficient fire-fighting equipment of the correct type is available to immediately extinguish fire.

9 ☐ Welding equipment is free from defects. The acetylene culinder is fitted with backfire protection. Blowpipes are fitted with check valves for fuel gas and oxygen. Protective gloves and a stop key are available.

☐ Not applicable

10 ☐ The emergency services/fire brigade can be alerted immediately.

11a ☐ During waterproofing or other drying/heating, the gas flame is enclosed.

11b ☐ The permit issuer permits naked flame to be used to melt snow and ice.

12 ☐ During the drying of underlay and the application of waterproofing, the material is heated to max. 300°C.

13 ☐ For the melting of asphalt, the equipment should be handled in accordance with the Swedish Fire Protection Association's document entitled "Melting asphalt when working on roofs and balconies".

The following sections/addresses in the automatic fire alarm are disconnected during the work:

Signature of permit issuer: All safety regulations have been taken into consideration and work can commence

Signature	Name Clarification	Telephone number

Signature of Hot Work operative and fire and fire-watcher

Signature	Name Clarification	Telephone number